

TAMILNADU POLICE HOUSING CORPORATION LTD COIMBATORE DIVISION





From

To

Executive Engineer

The Superintending Engineer,

TNPHC Limited,

TNPHC Ltd No.1& 7, Inspector Otrs.

Coimbatore Division

PGR line, Behind Commissioner Police building.

C.O.P.Campus Huzur Road,

Annadhanapatty,

Coimbatore – 18.

Line medu, Salem-636 006.

Lr.No.A2 / 1185 / 2021

Date: 04.09.2023

Sir,

Sub: TNPHC Ltd - Coimbatore Division - Construction of 96 Nos of PC/HC quarters at

V.H.Road in Coimbatore District - Work not completed - 2nd EOT Proposal -

Submitted – Regarding.

Ref: 1. Agt No. SE/NC/72/2021-22.

The work in the subject referred was awarded to the contractor M/s. Johnsun Engineering Contractors. The site was handed over to the contractor on 17.08.2022. The agreement period of this contract has to be completed on 16.07.2023. However, the 1st EOT has sanctioned upto 15.09.2023 without fine vide SE. office Memo No. SE/NC/DB/1198/2021 Dated: 31.06.2023.

The work has not been completed by the contractor. Hence, the contractor has applied for 2^{nd} EOT upto 31.01.2024. For which, the reason stated that due to scarcity of skilled labours and materials.

The proforma for 2nd E.O.T. and contractor's requisition letter with programme for completion of work furnished by the contractor are enclosed. The Assistant Executive Engineer Coimbatore Sub Division has also recommended the 2nd EOT upto 31.01.2024.

I request that the 2^{nd} extension of time may kindly be granted upto 31.01.2024 with LS fine of Rs. 5500, so as to enable to complete the work in all respects by the contractor.

Encl:

Executive Engineer, Coimbatore Division

1) Contractor's requisition letter with programme for completion of work.

O/o. The Executive of Proposed TNPHC

DESPATCHED

Ordinal SELSelem...

RPAD S.9.23....